

## The process of the building construction

The “ Niislel Urguu” Co.,Ltd selected as main constructor of new complex building of National Central Archive and the company began the work at 2010. The main building consist of “A” block, which built for office-purpose and “ B” block, which built for fund.

As of August 2012 it is completely finished all concreting process of ”A” block and it is going on 70%of “B” block`s 5<sup>th</sup> floor`s concrete process. And also finished 100% the wall brickwork and the polishing and plastering work going on 70-80%. For the “B” block wall brickwork is going on 90%. The completion of the whole building is 70% right now. We are planing to finish it in this year.

	Concreting process				The wall, polishing and plastering			
	“A” block	%	“B” block	%	“A” block	%	“B” block	%
First floor	2011	100%	Apr 2012	100%	June 2012	100%	June 2012	100%
Second floor	April 2012	100%	May 2012	100%	June 2012	100%	July 2012	100%
Third floor	May 2012	100%	June 2012	100%	July 2012	100%	Aug 2012	100%
Fourth floor	June 2012	100%	July 2012	100%	July 2012	100%	-	-
Fifth floor	Jul-Aug 2012.	100%	Aug 2012	70%	Aug 2012	100%	-	-
Technical floor	Aug 2012	100%		-	-	-	-	

*Picture of the process of new building construction*









2011.05.23



2011.06.17



2011.07.25



2011.08.15



2011.09.23



2011.10.01



2011.11.22



2012.04.20



2012.05.22



2012.06.07



2012.08.23